

# EARLHAM COLLEGE

## CAPITAL PROJECTS OFFICE

JUNE, 2013

### UPDATE FOR CONSTRUCTION PROJECTS

#### STANLEY HALL

- PROJECT IS ON SCHEDULE
- BASEMENT
  - OVERHEAD ROUGH IN OF ELECTRIC, PLUMBING, SPRINKLERS, AND DUCT WORK
  - HANGING AND FINISHING OF DRYWALL
- 1<sup>ST</sup> FLOOR
  - FINISHING AND PAINTING OF WALLS
  - OVERHEAD MECHANICAL, PLUMBING, AND ELECTRICAL ROUGH IN
  - ELEVATOR INSTALLATION UNDERWAY
- 2<sup>ND</sup> FLOOR
  - PAINTING OF WALLS
  - INSTALLATION OF CEILING GRID
  - INSTALLATION OF CASEWORK

#### TYLER HALL

- PROJECT IS ON SCHEDULE
- GARDEN LEVEL
  - DRYWALL IS CONTINUING.
  - ELEVATOR INSTALLATION HAS STARTED
- 1<sup>ST</sup> FLOOR
  - DRYWALL FINISHING IS CONTINUING WITH PAINTING STARTED
- 2<sup>ND</sup> FLOOR
  - PAINTING OF WALLS IS COMPLETED
  - WINDOW INSTALLATION IS COMPLETE
- EXTERIOR
  - THE SITE CONCRETE IS NEARLY 75% COMPLETE

EARLHAM COLLEGE  
801 National Road West  
Richmond, Indiana 47374

June 3, 2013

VISUAL AND PERFORMING ARTS

- FOOTINGS ARE BEING POURED
- MASONRY WALLS INSTALLATION HAS STARTED
- UNDERGROUND PLUMBING IS ONGOING

SCIENCE PHASE II & III

- THE DESIGN IS CONTINUING WITH CONTINUED EMPHASIS ON DETAILED DRAWINGS. THE ARCHITECTS WILL BE BACK ON SITE JUNE 18-20 WITH THE PLANS TO PRESENT TO THE END USERS.

SINCERELY,

DARRELL J. SHEPHERD  
CAPITAL PROJECTS MANAGER  
EARLHAM COLLEGE