

# EARLHAM COLLEGE

CAPITAL PROJECTS OFFICE

MARCH 1, 2014

## UPDATE FOR CONSTRUCTION PROJECTS

### VISUAL AND PERFORMING ARTS

- DRYWALL IS BEING INSTALLED AND FINISHED ON THE FIRST FLOOR.
- OVERHEAD ROUGH IN OF DUCT, PIPE AND ELECTRICAL IS CONTINUING
- PERMANENT GAS SERVICE, ELECTRIC SERVICE AND WATER IS IN THE BUILDING
- OCCUPANCY IS SCHEDULED FOR AUGUST 1, 2014

### SCIENCE PHASE II

- THE PROJECT BIDS HAVE BEEN RECEIVED AND CONTRACTS ARE READY TO BE WRITTEN.
- CONSTRUCTION FENCE WILL BE INSTALLED IN EARLY MARCH. WE ARE WAITING TO INSTALL THIS UNTIL THE LATEST DATE POSSIBLE TO DELAY THE INCONVENENCES.
- CONSTRUCTION DUE TO BEGIN IN MARCH

DARRELL J. SHEPHERD,  
CAPITAL PROJECTS MANAGER,  
EARLHAM COLLEGE

EARLHAM COLLEGE  
801 National Road West  
Richmond, Indiana 47374