

EARLHAM COLLEGE

CAPITAL PROJECTS OFFICE

JUNE 1, 2014

UPDATE FOR CONSTRUCTION PROJECTS

VISUAL AND PERFORMING ARTS

- PAINTING AND FINISHES ARE CONTINUING THROUGHOUT THE BUILDING
- INSTALLATION OF CEILING GRID AND TILE IS CONTINUING
- EXTERIOR CONCRETE IS CONTINUING
- CASEWORK AND EQUIPMENT IS BEING INSTALLED
- HARDWOOD FLOORS ARE BEING INSTALLED.
- ALL FURNITURE, OFFICE CASEWORK, WORK TABLES, ETC. HAS BEEN ORDERED AND SET TO BEGIN ARRIVING THIS MONTH FOR ASSEMBLY.
- OWNER OCCUPANCY IS SCHEDULED FOR AUGUST 1, 2014

SCIENCE PHASE II (ESC2)

- THE STORM SEWER PIPING IS CONTINUING.
- THE BASEMENT IS EXCAVATED.
- THE LAYOUT OF THE FOOTINGS IS UNDERWAY WITH INSTALLATION BEGINNING NEXT WEEK.
- THE GEOTHERMAL PERIMETER FENCING IS STARTED WITH LAYOUT OF THE FIELD COMPLETE. THE DRILLING IS SCHEDULED TO BEGIN JULY.

DARRELL J. SHEPHERD
CAPITAL PROJECTS MANAGER
EARLHAM COLLEGE

EARLHAM COLLEGE
801 National Road West
Richmond, Indiana 47374