

EARLHAM COLLEGE

CAPITAL PROJECTS OFFICE

January 2, 2015

UPDATE FOR CONSTRUCTION PROJECTS

SCIENCE PHASE II (ECSC2)

- THE STEEL FRAMEWORK FOR THE BUILDING IS ERECTED WITH DETAILING AND WELDING REMAINING. THIS WILL BE COMPLETED BY THE END OF THIS MONTH.
- THE FLOORS ARE POURED FOR THE NORTH HALF OF THE BUILDING.
- DUCTWORK, PLUMBING, AND ELECTRICAL LINES ARE BEING INSTALLED.
- SPRINKLER LINES ARE ONGOING.
- INTERIOR WALLS ARE FRAMED ON THE NORTH HALF OF THE BUILDING.
- THE ROOF IS BEING INSTALLED ON THE NORTH HALF OF THE BUILDING
- THE BRICK HAS BEEN INSTALLED ON THE CONCRETE PANELS OF STANLEY

WE ARE CURRENTLY ON BUDGET WITH A SUBSTANTIAL COMPLETION DATE OF JUNE 20, 2105.

DARRELL J. SHEPHERD
CAPITAL PROJECTS MANAGER
EARLHAM COLLEGE

EARLHAM COLLEGE
801 National Road West
Richmond, Indiana 47374