

# EARLHAM COLLEGE

CAPITAL PROJECTS OFFICE

MAY 1, 2015

## UPDATE FOR CONSTRUCTION PROJECTS

### SCIENCE PHASE II (ECSC2)

- BRICK FASCAD E AND CONCRETE SIDEWALKS ARE CONTINUING ON THE EXTERIOR.
- ABOVE CEILING AND IN WALL MECHANICAL, ELECTRICAL, CONTROLS AND PLUMBING ARE NEARING COMPLETION.
- DRYWALL IS CONTINUING WITH TAPING AND FINISHING TAKING PLACE ON FLOORS 2 AND 3.
- PAINTING OF WALLS IS CONTINUING WHERE AVAILABLE.
- FLOOR POLISHING IS CONTINUING ON THE FIRST FLOOR.
- THE CONSTRUCTION OF THE MAIN STAIRS IN THE LOBBY AREA HAS STARTED. IT WILL TAKE 3-4 WEEKS TO BUILD THIS STRUCTURE.

SUBSTANTIAL COMPLETION IS STILL ON TRACK FOR LATE JUNE, 2015. THIS MEANS WE CAN MOVE EQUIPMENT AND FURNITURE INTO CLASSROOMS AND OFFICES. THERE WILL STILL BE WORK CONTINUING ON THE INTERIOR AND EXTERIOR MOVING TOWARD 100% COMPLETION IN LATE JULY.

DARRELL J. SHEPHERD  
CAPITAL PROJECTS MANAGER  
EARLHAM COLLEGE

EARLHAM COLLEGE  
801 National Road West  
Richmond, Indiana 47374