

EARLHAM COLLEGE

CAPITAL PROJECTS OFFICE

NOVEMBER 1, 2013

UPDATE FOR CONSTRUCTION PROJECTS

VISUAL AND PERFORMING ARTS

- EXTERIOR MASONRY AND STEEL STUDS ARE IN PROGRESS
- ROOFING HAS STARTED WITH EXPECTED COMPLETION IN EARLY NOVEMBER.
- OVERHEAD AND IN WALL ELECTRICAL, PLUMBING AND DUCT WORK IS ON GOING
- EXTERIOR ENCLOSURE AND WINDOWS INSTALL HAS STARTED

SCIENCE PHASE II

- THE CONSTRUCTION DOCUMENT DESIGN IS CONTINUING.
- NEXT WORK SESSION IS IN MID NOVEMBER.
- PROJECT IS PLANNED FOR BIDDING IN JANUARY, 2014.

SINCERELY,

DARRELL J. SHEPHERD
CAPITAL PROJECTS MANAGER
EARLHAM COLLEGE

EARLHAM COLLEGE
801 National Road West
Richmond, Indiana 47374