

# EARLHAM COLLEGE

## CAPITAL PROJECTS OFFICE

### UPDATE FOR CONSTRUCTION PROJECTS

#### STANLEY HALL

- MOVE FROM STANLEY OF LABS AND OFFICES ARE NEARLY COMPLETE IN BOTH BIOLOGY AND CHEMISTRY BUILDINGS
- THE ASBESTOS ABATEMENT BEGAN MAY 24 AND WILL BE COMPLETE BY JUNE 3, 2012
- THE BIDS FOR DEMOLITION OF STANLEY HALL HAVE BEEN RECEIVED
- THE BIDDING FOR THE RENOVATION PORTION OF THE STANLEY PROJECT IS UNDERWAY
- THE SCHEDULE FOR PROJECT COMPLETION IS AUGUST, 2013

#### TYLER HALL

- TYLER HALL IS VACATED OF ALL PERSONNEL
- ASBESTOS ABATEMENT WILL BEGIN AFTER COMPLETION OF STANLEY HALL ABATEMENT
- KIRKWOOD DESIGN IS WORKING ON DESIGN DOCUMENTS
- DEMOLITION AND RENOVATION WORK IS SCHEDULED TO BEGIN IN THE FALL OF 2012
- COMPLETION OF THE PROJECT IS SCHEDULED FOR LATE SPRING, EARLY SUMMER, 2013

#### VISUAL AND PERFORMING ARTS

- THE DESIGN DOCUMENTS ARE CONTINUING BY BOORA ARCHITECTS
- THE BIDDING OF THE PROJECT IS SCHEDULED FOR LATE 2012 AND EARLY 2013.
- THE CONSTRUCTION OF THE PROJECT IS SCHEDULED FOR SPRING, 2013, WITH COMPLETION IN AUGUST, 2014.

Sincerely,

**Darrell J. Shepherd**

Darrell J. Shepherd  
Capital Project Manager  
Earlham College

EARLHAM COLLEGE  
801 National Road West  
Richmond, Indiana 47374