

EARLHAM COLLEGE

CAPITAL PROJECTS OFFICE

JULY, 2013

UPDATE FOR CONSTRUCTION PROJECTS

STANLEY HALL

- PROJECT IS ON SCHEDULE TO BE OCCUPIED ON AUGUST 1, 2013. THERE WILL STILL BE PUNCH LIST, LEED, AND TRAINING ACTIVITIES AFTER THE ABOVE DATE
- BASEMENT
 - OVERHEAD ROUGH IN OF TELECOMMUNICATIONS, LIFE SAFETY SYSTEMS, ELECTRIC, PLUMBING, SPRINKLERS, AND DUCT WORK IS ONGOING AND NEARING COMPLETION
 - FINAL INSTALLATIONS OF EQUIPMENT AND TAGGIN TAKING PLACE IN THE MECHANICAL ROOMS.
 - FINAL PAINTING UNDERWAY
- 1ST FLOOR
 - FINISH PAINTING IS ONGOING OF DRYWALL
 - OFFICES AR CARPETED
 - ELEVATOR INSTALLATION COMPLETE
 - EXTERIOR WINDOWS INSTALLED.
 - INSTALLATION OF CASEWORK IS UNDERWAY
- 2ND FLOOR
 - INSTALLATION OF FUME HOODS AND CASEWORK IS COMPLETE
 - INSTALLATION OF CEILING TILE HAS STARTED
 - OFFICE FURNITURE MOVE IN WILL BEGIN THE WEEK OF JULY 15-19

TYLER HALL

- PROJECT IS ON SCHEDULE TO BE OCCUPIED ON AUGUST 1, 2013. THERE WILL STILL BE PUNCH LIST, LEED, AND TRAINING ACTIVITIES AFTER THE ABOVE DATE
- GARDEN LEVEL
 - DRYWALL AND PAINTING IS COMPLETE
 - ELEVATOR INSTALLATION IS COMPLETE
 - TRIM AND HANGING OF DOORS HAS STARTED
- 1ST FLOOR
 - TRIM AND HANGING OF DOORS HAS STARTED
 - FINISH PAINT IS BEING APPLIED

EARLHAM COLLEGE
801 National Road West
Richmond, Indiana 47374

July 1, 2013

- 2ND FLOOR
 - PUNCH LIST ACTIVITIES ARE UNDERWAY
 - TRIM AND FINAL PAINT IS UNDERWAY WITH FLOORING SCHEDULE TO BEGIN NEXT WEEK
- EXTERIOR
 - THE SITEWORK CONCRETE IS 95% COMPLETE WITH FINAL GRADING STARTED.

VISUAL AND PERFORMING ARTS

- SITE WORK
 - FOOTINGS ARE NEARING COMPLETION
 - WALLS FOR THE THEATRE ARE LAID
 - WALLS FOR THE BLACKBOX THEATRE ARE ABOUT 8'0" HIGH
 - THE UNDERGROUND UTILITIES ARE COMPLETE
 - SITEWORK CONCRETE IN NORTHEAST CORNER OF PROJECT IS NEARING COMPLETION WITH FINAL GRADING AND SEEDING TO TAKE PLACE NEXT WEEK.

SCIENCE PHASE II & III

- THE DESIGN IS CONTINUING. OUR NEXT MEETING WITH THE ARCHITECTS WILL BE IN AUGUST. CONSTRUCTION DOCUMENTS WILL BEGIN AFTER THOSE MEETINGS.

SINCERELY,

DARRELL J. SHEPHERD
CAPITAL PROJECTS MANAGER
EARLHAM COLLEGE